Chapter 2

PERFORMANCE HIGHLIGHTS



Merafong City Annual Report 2008/2009

PREAMBLE

The Performance Management System framework adopted by Council was fully implemented in accordance with the provisions of the Municipal Systems Act, 2000, the Performance Management Regulations, 2001 and the Municipal Finance Management Act, 2003.

Measurement of the performance in accordance with the needs identified in the IDP and prioritized in the budget for the year of review is aligned to organizational objectives, key performance areas and key performance indicators. This chapter reflects the annual performance of the organization and departments.

An electronic performance management system (e·PMS) was procured and implemented during the year. The implementation of the system entailed the alignment of the organizational and departmental scorecards and the re-designing of scorecards compliant to performance measuring in the automated system. The transition from a paper base system to the automated system posed many challenges. Key performance indicators had to be defined according to the SMART principle and aligned with reliable data sources. Many of the original KPIs were annual indicators pertaining to policies, initiatives or action plans which are measured differently in the e-PMS.

This resulted in the reduction of actual indicators in the scorecards and the operating of a parallel paper based system for the year of review. The electronic scorecards for the 08/09 financial year will form the baseline for the 09/10 scorecards in which indicators will remain unchanged, aligned to the organizational objectives in accordance with the IDP. Targets are reviewed annually with the IDP and performance review process.

Over the past two financial years the Merafong Performance Management System was developed into a system of performance management *vis a vis* performance reporting. The optimization of the system will require change management to transform the organization to a fully compliant, effective and efficient performance driven developmental institution with the required skills and conducive organization culture.

2.1 ORGANISATIONAL PERFORMANCE MANAGEMENT

The performance plan defines Council's expectation of the Municipal Manager and departments performance objectives and targets based on the key performance indicators as set in the Integrated Development Plan.



The following table indicates the Organisational Performance for the period of review.

2.1 ORGANISATIONAL PERFORMANCE MANAGEMENT SYSTEM

				1			
				Target		Progress on date of	te of
Key Performance Area	Performance Indicator	Baseline Information	Time frame	Quality	Quantity	review	5
Good Governance and Public	Procedures for community participation processes as set out in legislation adhered to in terms of:	ses as set out in legislation adhered to	o in terms of:				
Participation	 Planning IDP 	Process plan adopted	60/80	Process plan implemented	Quarterly reports	%001	
	Budgeting	Budget time table approved	60/80	Process plan implemented	Quarterly reports	100%	
	Implementation	Quarterly Mayoral Imbizo report back	60/80	Process plan implemented	Quarterly reports	100% - 4 Imbizos held	held
	Monitoring	Quarterly Mayoral Imbizo report back	60/80	Process plan implemented	Quarterly reports	100% - 4 Imbizos held	held
	An anti-corruption strategy in terms of national strategy for the municipality is developed and implemented to address:	strategy for the municipality is develo	ped and imple	mented to address:			
	Investigation	Anti-corruption policy/strategy adopted by Council	60/80	Full implementation	Quarterly reports	100%	
	 Reporting – Follow-up and actions 	Anti-corruption policy/strategy adopted by Council	60/80	Full implementation	Quarterly reports	100%	
	 Audit and risk management committee established 	Financial audit committee established and functional	60/80	Full implementation	Quarterly reports	100%	
	 Performance audit committee established and functional 	Performance audit committee established and functional	60/80	Full implementation	Quarterly reports	100%	
	 Mechanisms to ensure disclosure of financial interest in place 	Mechanism to ensure disclosure in place	60/80	Implement mechanisms	100%	100%	

		Baseline		Target		Progress on date of
Kev Performance Area	Performance Indicator	Information	Timeframe	Onality	Onantity	review
	An effective communication strategy to promote transparency, public accountability, access to information, administrative justice and responsiveness to complaints are dealt with in terms of the relevant legislation, developed and implemented	No integrated communication strategy in place	60/80	Develop and implement communication strategy	100%	Strategy developed – 100% Implementation in process
	Unqualified audit report achieved and maintained	Qualified report	60/80	Qualified audit report – asset register		100% achieved – only infrastructure asset qualification
Local Economic Development (LED)	An analysis of the local economy undertaken	Draft strategy completed	60/80	To be approved	Implementation	100% - New strategy development – 100%
	Institutional capacity to implement LED programs established and a conducive environment for shared growth created	75%	60/80	100%	100%	100%
	Sustainable community Investment programs introduced and implemented	Projects identified	60/80	Full implementation	100%	100% - Community projects implemented
	Knowledge sharing networks and social partnerships facilitated	Establish forums	60/80	Forums functioning as per departmental plans	70%	100%
Infrastructure Development and Service Delivery	Integrated service delivery plans	Develop integrated service delivery plans (for all services)	80/08	%06	%06	100%
	Integrated program / project management execution plan	Develop integrated program/project management plan	80/08	%09	%09	Target 100% achieved
	Infrastructure development model developed	Infrastructure development targets met (%)	60/80	%08	Quarterly reviews	80% achieved. Quarterly reports submitted
	Reticulation loss plan developed	Reticulation target met (n)	60/80	1 Plan	Quarterly reviews	Plan developed

		Baseline		Target		Progress on date of	
Key Performance Area	Performance Indicator	Information	Timeframe	Quality	Quantity	review	
Infrastructure Development and Service Delivery	The provision of basic municipal services to the satisfaction of residents (That is, clear delivery programs and projects to progressively achieve national service delivery targets in terms of):	he satisfaction of residents (That is, cle	ar delivery pro	grams and projects to p	rogressively achieve	national service deliver	
	■ Water	100% provision in proclaimed areas	60/80	Project implementation in accordance with IDP project list	40%	100%	
	Sanitation	Access to basic sanitation – 97% (proclaimed areas)	60/80	Project implementation in accordance with IDP project list	40%	100%	
	Refuse removal	Access to basic level of refuse removal services – 95,3% of households (proclaimed areas)	80/08	Project implement- tation in accordance with IDP project list	40%	100%	
	Water	30% provision in un-proclaimed areas	60/80	Project implementation in accordance with IDP project list	45%	%06	
	Sanitation	Access to basic sanitation – 35% in un-proclaimed areas	60/80	Project implementation in accordance with IDP project list	40%	%09	
	 Refuse removal 	Access to weekly refuse removal service — 83,3% of households in un-proclaimed areas	60/80	Project implementation in accordance with IDP project list	40%	%98	
	 Sustainable human settlement development plan 	Sustainable target met (n)	60/80	Full implementation with IDP project list	Quarterly review	100% project implementation	

		Bacalina		Tornot		Drowress on date of
		Pasellie	i	Ialger		riogiess oil date oi
Key Performance Area	Performance Indicator	Information	Timeframe	Quality	Quantity	review
Infrastructure Development and Service Delivery	Spatial Development Framework in IDP includes spatial reconstruction policies, environmental, social and demographic trends, land-use policies and representation of sustainable human settlement vision	Review Spatial Development Framework included in IDP	60/80	Review 08/09	Annual reviews	100%
Municipal Transformation and Organisational	Electronic management systems developed	Approved system – not automated	60/80	100% aligned	System implemented	System procured
Development	An organizational structure aligned to the IDP established and operationalised	Fully aligned structure implemented	60/80	100% alignment	100%	Structure alignment – 100% Implementation in progress
	Effective administrative and institutional systems, structures and procedures including: human resources, financial policies, by-laws and communication systems established and implemented	%06	60/80	%06	%06	70%
	Well structured co-ordinated reports implemented versus required	Structures and systems established	60/80	100%	Quarterly reviews	%08
Municipal Financial Viability	Financial management practices implemented in terms	d in terms of the MFMA priorities and timeframes including but not limited to:	imeframes incl	uding but not limited to:		
and Management	 Budget aligned to development and service delivery targets that municipalities are accountable for as set out in the adopted IDP 	Budget aligned with IDP and SDBIP	60/80	100% alignment	Quarterly reviews	100% done. Adjustment budget approved.
	 Budget and treasury office established 	Established	60/80	100% functioning		100%
	 Budget and management reports developed 	Monthly expenditure reports	60/80	5% variance capital 10% variance operational	Monthly reports	100% submitted. Variance capital: -32% Variance operational: +3,3% (+R22m)

		Bosolina		Tarmot		Drowroce on data of
		Dasgille		I alget		riugiess vii date vi
Key Performance Area	Performance Indicator	Information	Timeframe	Quality	Quantity	review
Municipal Financial Viability and Management	 Financial reporting and auditing is performed 	Monthly financial reports Annual auditing report	60/80	100% reporting	Monthly Annually	100%
	Financial management policies and by-laws developed, including but not limited to: supply chain management, credit control, tariff and investment policies	Policies as required by legislation in place	60/80	100% policy implementation	Annual review	100%
	Integrated financial management systems introduced and operationalised	Integrated financial system operational except procurement system	60/80	100% operational of financial management system		100%
	Municipal financial viability targets set and achieved which will ensure that:	hieved which will ensure that:				
	Growth in service debtors is reduced	Service debtors growth – 15%	60/80	12,5%	Monthly	-16%
	Consumer debt exceeding 90 days is recovered	85% consumer debt exceeding 90 days	60/80	85%	Monthly	75%
	% grant dependency rate	50% of income represents grants	60/80	20%	20%	35%
	Turn around time for creditor payment improved	30 Days	60/80	30 Days	Monthly	30 days
	 % Personnel cost over the total operation budget is in line with regulatory framework 	40%	60/80	40%	40%	30,12%
	Provision for bad debt made	100% of uncollectable debt	60/80	100% of debt	100%	100%

		Baseline		Target		Progress on date of
Key Performance Area	Performance Indicator	Information	Timeframe	Quality	Quantity	review
Municipal Financial Viability and Management	 Financial legislation implemented, and complied with, including the Property Rates Act and the Division of Revenue Act 	DORA implemented – 100% Property Rates Act – 80% MFMA – 90% GRAP – 70% Infrastructure asset register – 10% Property register – 20% Immoveable assets and inventory – 70%	60/80	Valuation roll complete – 100%	100% 100% 95% 80% 50% 100%	100% 100% 95% 80% 50% 100%
Internal business excellence	Human Resource development plan developed (n) Plan implemented Monitoring reports required	New indicator	60/80		1 Plan Quarterly reports (4)	Plan approved Quarterly reports submitted
	Program management plan developed (n) Plan implemented Monitoring reports required	New indicator	60/80		1 Plan Quarterly reports (4)	Plan approved
	Stakeholder relations management plan developed (n) Plan implemented Monitoring reports required	New indicator	60/80		1 Plan Quarterly reports (4)	Plan approved
	Marketing communication plan developed (n) Plan implemented Monitoring reports required	New indicator	60/80		1 Plan Quarterly reports (4)	Plan approved
	Supply chain management plan developed (n) Plan implemented Monitoring reports required	New indicator	60/80		1 Plan Quarterly reports (4)	Plan approved

2.1.1 INFRASTRUCTURE DEVELOPMENT

The core function of the department is to provide and maintain municipal essential services and to develop new municipal engineering infrastructure comprising of the following engineering disciplines:

- Electrical Services
- Civil Engineering Services
- Water and Sanitation Services / Water Care Works
- Project Management Unit

Table 2.1.1.1 Access to services

Service	2001	2006	2008	% Change 2001 - 2008	% of population with access
Electricity	36,649	39,629	39,917	8,19% (↑)	45%
Flush toilets	40,541	40,795	69,291	41,49% (↑)	78,6%
Weekly refuse removal	45,620	46,444	88,156	48,25% (↑)	47,69%
Piped water to dwelling	23,060	25,090	25,650	8,8% (↑)	36%
Emergency water and sanitation		17,319	18,867	8,2%(↑)	100% of Informal Areas
services (Unproclaimed areas)				-	

Source: Statistics South Africa, 2001

SECTION: ELECTRICAL ENGINEERING

Distribution Statistics

The load growth showed a decrease from an average of 43.51MVA in 2007/08 to 42.41MVA in 2008/09. Merafong City utilized 225.06GWh in 2007/08 compared to 224.31GWh in the year 2008/09.


As can be deduces from the above, the electricity consumption decreased slightly which can be attributed to consumers utilizing energy wisely due to the massive tariff increases experienced in the 2008/09 financial year. Of the total consumption, 116.39GWh were utilized by the domestic consumers where 72.48GWh was utilized by the Business sector and Council utilized 14.09 GWh.

The purchase price of electricity from the National Distributor, Eskom, increased by 25.71% from R43.96 million in 2007/08 to R59.17 million in 2008/09. This increase was in line with the NERSA approved Eskom price increase of 34.2% for the financial year 2008/09. Council had projected and budgeted R60.34 million for the year where R59.17 was spent. Council purchased 224.31GWh from Eskom and sold/utilized 202.96GWh. This translated into an expenditure of R59.17 million with an income of R106.77 million on billed energy sales.

The electricity losses for the year 2008/09 as a factor of sales and purchases amounted to 9.52% .which is within the National Energy Regulator OF South Africa (NERSA) prescribed limit of 6 - 10%.

Table 2.1.1.2 New Electrical Connections completed per supply area

Area	Connection 07/08	New Connections 08/09
Wedela	8	11
Welverdiend	9	2
Khutsong South	11	3
Carletonville	35	20
Fochville	78	38
Kokosi	28	8
Greenspark	11	1
TOTAL	179	85



Source: Electrical Engineering Section, Merafong City

SECTION: CIVIL ENGINEERING SERVICES

This section comprises of the following sub-sections:

- Roads & Storm Water
- Public Works
- Building Control


Roads & Storm Water

Merafong City Road Network consists of 569, 97km of road network. The road surfaces varies as follows: Tarred Roads (364,44km) gravel roads (191,02km) blocked paved roads (12.7km) and newly paved roads (3,4km).

Table 2.1.1.3 Road Network

Type of road	KM 07/08	KM 08/09
Tarred	362.64	364.44
Gravel	192.62	191.02
Paved	12.70	12.70
Newly paved (tar & paving)	3.1	3.4

Source: Civil Engineering Section, Merafong City



Public Works

Maintenance was done on all municipal buildings and facilities during the 08/09 financial year in accordance with the maintenance program and within the budget limitations.

Further to the maintenance program a total of 206 ad hoc maintenance projects were executed within the budget.

Building Control

The value of building plans approved during the year increased from R119,063,700 in 2007/2008 to R128,803,900 in 2008/2009 (excluding subsidy housing projects). The value of building plans approved (housing subsidy projects included) increased from R114,583,700 in 2007/2008 to R130,423,900 in 2008/2009.

Table 2.1.1.4 Value of building plans approved and buildings completed in the formal sector (subsidy housing projects not included)

Year	Building plans approved (R)	Buildings completed (R)
0005	07 400 500	00 510 700
2005	87,420,500	29,519,700
2006	124,176,900	44,544,350
2007	119,063,700	57,071,500
2008	128,803,900	69,418,500
TOTAL	459,465,000	200,554,050

Source: Building Control Section, Merafong City





Table 2.1.1.5 Value of building plans approved and buildings completed (subsidy housing projects included)

Year	Building plans approved (R)	Buildings completed (R)
2005	94,934,900	24,403,800
2006	123,150,200	46,539,200
2007	114,583,700	57,071,500
2008	130,423,900	69,418,500
TOTAL	463,092,700	197,433,000

Source: Building Control Section, Merafong City



SECTION: WATER AND SANITATION SERVICES / WATER CARE WORKS

The Water Service section has been mandated by the Constitution of South Africa (1996), the Water Services Act (1997) and the Water Services Amendment Act (30 of 2004) to supply potable water and functioning sanitation systems to the communities within its area of jurisdiction.

The financial year 2008/2009 was met with the continuation of transformation challenges towards the bettering of service delivery to the community of Merafong City as mandated by the Constitution. A total of 8.6 ML potable water purchased and 7,655ML potable water distributed to 69,291 consumer households.

Further to the maintenance program a total of 206 ad hoc maintenance projects were executed within the budget.


	2007/2008	2008/2009
Water purchased	9,63MI	8,61MI
 Water distributed 	7,8MI	7,655MI
 Provision of basic water to informal areas through 	14,982 households	18,867 households
communal standpipes		
 Provision of emergency water to farms through 	3,97MI	9,08MI
water tankers		

SECTION: PROJECT MANAGEMENT UNIT

The Merafong Council and DPLG have approved the business plan for a project management unit on 15 June 2004 based on MIG programmes, guidelines and strategies to integrate engineering disciplines with social upliftment within a capacitated PMU structure and Merafong backlog reality according to the National MIG Policy Framework.

The PMU section was understaffed in the 08/09 financial year due to the resignation of 2 senior employees in the section which created a gap. The performance on the execution of projects however was not drastically effected as effective internal arrangements were made to address the internal capacity gaps. Performance goals as outlined in the Performance Management System has successfully been met.

PMU Structure as follows:



PMU Performance Highlights

- 80% Project expenditure since the establishment of Merafong PMU including the 07/08 financial year as reflected in the Dora report. An amount of R 42,424,000 was allocated of which an amount of R 33, 947, 382 was actually spent.
- Bucket systems were eradicated through the completion of housing projects, but remains a challenge due to the continuous influx of informal dwellers
- 85 % completion of the Kokosi Waste Water treatment plant
- 98% completion of the Khutsong Waste Water treatment plant
- Accident free financial year by applying the Safety Construction Regulations in terms of the Occupational Health and Safety Act regulations on all projects
- Jobs created for the year under review:

Planned	583
Actual	552

• Due to the municipality reaching the performance percentage set by MIG in the 08/09 financial year an amount of R 43, 575 Million has been allocated to the municipality for the 09/10 financial year

Challenges

- Capacity building of local upcoming and inexperienced contractors
- Full implementation of the EPWP to eradicate poverty and job creation
- Provision of basic services in rural and informal areas by implementing the directives from national
- Continuous influx of informal dwellers
- To address environmental, dolomite and pollution issues
- Retention and acquisition of Engineering skills

Table 2.1.1.7 Dora Certificate of Revenue and Expenditure: 30 June 2009

DATE	BUDGETARY ESTIMATE	ADVANCES Requested	AMOUNT RECEIVED	ACTUAL EXPENDITURE	BALANCE
	Total	Total	Total	Total	Total
April-08	-		-	-	-
May-08	-		•	-	-
June-08	-	-	-	-	R1,203,367
July-08	R3,503,000	R3,300,000	R3,300,000	R1,870,102	R2,633,265
August-08	R3,503,000	R3,800,000	R3,800,000	R3,760,237	R2,673,028
September-08	R3,503,000	R3,800,000	R3,800,000	R4,060,204	R2,412,824
October-08	R3,503,000	R4,200,000	R4,200,000	R2,561,191	R4,051,633
November-08	R3,503,000	R4,200,000	R4,200,000	R2,657,199	R5,594,434
December-08	R3,503,000	R2,500,000	-	-	-
January-09	R3,503,000	R2,500,000	R5,000,000	R3,287,428	R7,307,006
February-09	R3,503,000	R2,500,000	R2,500,000	R6,613,951	R3,193,055
March-09	R3,507,396	R2,234,396	R4,731,000	R6,346,490	R1,577,565
April-09	R3,631,250	R3,631,250	R3,631,000	R743,624	R4,464,941
May-09	R3,631,250	R3,631,250	R3,631,000	R1, 426.362	R6,669,579
June-09	R3,631,250	R3,631,250	R3,631,000	R620,544	R9,680,035
TOTAL	R42,425,146	R37,428,146	R42,424,000	R33,947,332	R 8,476,668

Table 2.1.1.8 MIG Project Expenditure (Actual expenditure)

Project	Project	Approved	Remarks	2008/2009
Registration	Description	Amount		Total Expenditure
MIG/GT0237/SW/05/07	Fochville: Landfill Site P688	R 3,771,930.00	Multi Year	R1,062,168.44
MIG/GT0236/W/05/07	Wedela Waste Water Treatment Works P689	R 456,000.00	Multi Year	R 0.00
MIG/GT0286/RR/05/07	Wedela: Refuse Removal P672	R 570,000.00	Multi Year	R 0.00
MIG/GT0290/CF(ST,T)/05/07	Merafong: Hawker Stalls P676	R 1,522,650.00		R 0.00
MIG/GT0292/CF(CE)05/07	Wedela Cemetery P679	R 413,590.00	Completed	R291,400.55
MIG/GT0360/FS/05/06	Feasibility Studies P680	R 500,000.00	Completed	R 0.00
MIG/GT0372/W/05/06	Borehole Develop: Merafong Informal P690	R 772,070.00	Multi Year	R 0.00
MIG/GT0230/S/05/07	Kokosi Waste Water Treatment Plant P682	R 34,000,000.00	Multi Year	R 13,958,154.99
MIG/GT0001/S/05/07	Khutsong Waste Water Treatment Plant P692	R 26,000,000.00	Multi Year	R7,864,004.82
MIG/NW/0485/W/06/07	Water Loss Management Phase 2 P643	R 582,558.00	Completed	R 262,855.25
MIG/NW/0479/CE(CF)/06/08	Khutsong South Cemetery P645	R 1,279,070.00	Completed	R900,907.90
MIG/NW/0476/MP(CF)/06/08	Wedela Multi Purpose Facility Phase2 P646	R 581,395.00		R0.00
MIG/GT0231/S/05/06	Kokosi x99 Eradication of Bucket Systems P647	R 5,000,000.00	Completed	R 212,867.20
MIG/NW/0486/R/06/08	Greenspark Access Roads P648	R 4,495,448.00	Completed	R 2,435,068.11
MIG/NW00771/SW/08/12	Rooipoort Landfill Site Upgrade 2	R 14,797,510.00	Construction	R 830,326.88
	Provision of Sanitation Informal Area P635	R 1,533,748.85	Construction	R282,626.00
	Bulk Services Khutsong 1, 2 & 3 P566	R105,000,000.00	Construction	R31,912,624.42
	Khutsong South Stadium Batswaneng P600	R2,223,333.43	Construction	R2,344,400.82
	Library Khutsong P608	R4,000,000.00	Multi Year	R442,894.74
	Library Blybank P609	R1,350,000.00	Multi Year	R1,768.00
	Library Greenspark P610	R3,000,000.00	Multi Year	R0.00
Total Expenditure		R 209,745,258.28		R 351,729,878.78

Table 2.1.1.9 Dora Three Year Capital Expenditure 2007 - 2009

Project no	Metro/	Project Description	Approved	Implementation	E.	Status	Total expenditure	Total expenditure	Total	Total	Balance available
	Disuict Municipality/ Municipality		amoniii	Start	End		70/00 101	00//0	08/09 08/09	expellulule oii project	naject
MIG/GT0001/S/05/07	MCLM-NW405	Khutsong Waste Water Treatment Plant P692	R26,000,000	2006/03/31	2008/03/31	Construction	R7,491,093.74	R13,833,606.59	R9,664,294.78	R33,594,170.21	-R7,594,170.21
MIG/GT0230/S/05/07	MCLM-NW405	Kokosi Waste Water Treatment Plant P682	R34,000,000	2005/09/30	2008/03/31	Construction	R17,334,098.09	R11,481,491.22	R18,295,347.05	R50,583,856.73	-R16,583,856.73
MIG/GT0231/S/05/06	MCLM-NW405	Kokosi X5: Eradication of buckets (Phase 2) P647	R5,000,000	2005/07/01	2007/03/31	Completed	R3,219,610.25	R1,500,622.24	R242,668.61	R4,962,901.10	R37,098.90
MIG/GT0232/SW/05/06	MCLM-NW405	Rooipoort Landfill site – upgrade P678	R600,000			Construction	R543,882.02	R0.00	R0.00	R600,000	R0.00
MIG/GT0233/W/05/06	MCLM-NW405	Kokosi X99 Eradication of buckets (Phase 2)	R2,709,000			Completed	R1,542,570.63	R0.00	R0.00	R2,709,000	R0.00
MIG/GT0235/S/05/06	MCLM-NW405	Informal Sanitation Farm Areas (Phase 2)	R4,385,965	2005/10/30	2008/01/02	Completed	R1,682,264.43	R0.00	R0.00	R4,322,282.92	R63,682.08
MIG/GT0236/W/05/07	MCLM-NW405	Wedela Waste Water Treatment Works	R400,000			Design and tender	R7,589.49	R130,944.70	R0.00	R265,025.67	R134,974.33
MIG/GT0237/SW/05/07	MCLM-NW405	Fochville Landfill Site (Phase 2) P688	R3,771,930			Construction	R527,631.27	R267,806.58	R266,091.39	R1,061,529.24	R2,710,40076
MIG/GT0240/W/05/06	MCLM-NW405	Water Loss Management (Phase 1) P681	R614,035	2006/11/01	2007/03/31	Construction	R423,032.55	R214,168.80	R0.00	R638,870.95	-R24,835.95
MIG/GT0279/R,ST/05/06	MCLM-NW405	Kokosi Taxi Route (Phase 3) P641	R1,500,000			Completed	R1,070,169.24	R0.00	R0.00	R1,499,998.41	R1.59
MIG/GT0280/CF(TR)/06/07	MCLM-NW405	Kokosi Taxi Facilities P671	R500,000	2005/12/02	2007/07/10	Construction	R266,528.37	R36,529.27	R0.00	R408,111.08	R91,888.92
MIG/GT0286/RR/05/07	MCLM-NW405	Wedela Refuse Removal P672	R570,000			Construction	R65,648.28	R182,289.67	R0.00	R247,937.95	R322,062.05
MIG/GT0287/R,ST/05/06	MCLM-NW405	Wedela Roads and Storm water (Phase 2) P667	R1,500,000	2006/03/03	2008/03/03	Completed	R1,286,681.87	R56,992.78	R0.00	R1,471,643.01	R28,356.99
MIG/GT0288/SL/05/06	MCLM-NW405	Khutsong/Kokosi Streetlights (Phase 2) P691	R570,000	2006/04/21	2007/04/01	Completed	R557,543.02	R0.00	R0.00	R557,543.02	R12,456.98
MIG/GT0289/CF(SI)05/06	MCLM-NW405	Sidewalks: Khutsong/Kokosi/Wedela P670	R1,000,000	2005/08/22	2007/08/27	Construction	R929,828.93	R58,724.05	R0.00	R989,812.98	R10,187.02
MIG/GT0290/CF(ST,T)/05/07	MCLM-NW405	Merafong Hawker Stalls P676	R1,522,650	2005/07/01	2007/0/31	Completed	R421,998.77	R0.00	R75,038.56	R1,525,922.26	-R3,272.26
MIG/GT0292/CF(CE)/05/07	MCLM-NW405	Wedela Cemetery P679	R413,590	2005/07/01	2007/03/31	Construction	R16,469.75	R0.00	R72,025.18	R88,494.93	R325,095.07
IG/GT0293/CF(bs)/06/07	MCLM-NW405	Merafong: Taxi Bus Shelters P673	R406,348	2005/09/30	2006/08/31	Completed	R328,407.06	R0.00	R0.00	R380,488.41	R25,859.59
MIG/GT0296/CF(MP)/05/06	MCLM-NW405	Wedela Multi Purpose Facility P674	R650,000	2005/08/10	2008/01/18	Completed	R581,806.23	R0.00	R27,677.16	R664,243.58	-R14,243.58
MIG/GT0360/FS/05/06	MCLM-NW405	Feasibility studies P680	R500,000			Design & Tender	R109,625	R22,500	R0.00	R239,000	R261,000
MIG/GT0372/w/05/06	MCLM-NW405	Borehole Development (Phase 2) P690	R772,070			Design & Tender	R19,786	R0.00	R0.00	R19,786	R752,284
MIG/NW0476/MP(cf)/06/08	MCLM-NW405	Wedela: Multi Purpose Facility (Phase 2) P646	R581,395	2005/08/10	2008/01/18	Completed	R194,251.99	R273,165.60	R18,495.61	R485,913.20	R95,481.80
MIG/NW0477/R/06/06	MCLM-NW405	Upgrading of Roads — Merafong (Phase 2) P644	R801,660			Completed	R0.00	R760,965.36	R0.00	R760,965.36	R40,694.64
MIG/NW0485/W/06/07	MCLM-NW405	Water Loss Management (Phase 2) P643	R582,558			Construction	R0.00	R313,799.68	R262,978.83	R576,778.51	R5,779.49
MIG/NW0486/R/06/08	MCLM-NW405	Greenspark: Access Roads P648	R4,495,448			Completed	R0.00	R1,050,790.61	R2,960,742.17	R4,011,532.78	R483,915.22
MIG/NW0479/CE(CF)/06/08	MCLM-NW405	Khutsong South Cemetery (Extension) P645	R1,279,070			Construction	R0.00	R0.00	R811,452	R811,452	R467,618
MIG/NW000771/SW/08/12	MCLM-NW405	Rooipoort Landfill Site Upgrade 2 (Transfer station)	R14,797,510			Construction	R0.00	R0.00	R937,106.92	R937,106.92	R13,860,403.08
			R138,219,336				R40,439,764.55	30,184,397.15	33,633,918.26	142,710,474.62	(R4,491,138.62)
PMU Merafong	MCLM-NW405	Management fees	R6,492,572				R1,232,321.38	R1,237,324.97	R1,401,023.79	R5,892,625.94	R599,946.06
Total Committed Projects			R144,711,908				R41,672,085.93	R31,421,722.12	R35,034,942.05	R148,603,100.56	-R3,891,192.56

Table 2.1.1.10 Dora Three Year Capital Expenditure 2009 - 2012

	R3,771,930 R456,000 R570,000 R413,590 R500,000	Construction	R1.061.529	R2,133,503			
SSi)	R456,000 R570,000 R413,590 R500,000		11)(1)(1)			_	
(isi)	R570,000 R413,590 R500,000 R772,070	Design	R265,026				
Si)	R413,590 R500,000 R772,070	Design	R247,938	R322,000			
SSi)	R500,000 R772,070	Completed	R88,495	R68,000			
)Si) Si Si	R772,070	Execution	R239,000				
SSi)	000 000 100	Design	R19,786	R752,284			
(ISI)	K34,000,000	Construction	R34,000,000				
Σ.	R26,000,000	Construction	R26,000,000				
	R14,797,510	Design/Tender	R937,107	R7,310,403	R7,310,403	R500,000	R13,860,403
	5,251,504	Design		R2,700,000	R1,050,301	R300,000	R5,300,000
	975,000	Design		R50,000	R1,000,000		R1,000,000
its (Wairways)	11,456,250	Design		R6,056,250	R4,925,000	R475,000	R11,456,250
Merafong: Kokosi X6 Construction of roads	5,557,500	Design		R3,665,000	R1,111,500	R235,000	R5,700,000
AMOUNTS APPLIED FOR:							
Merafong: Sanitation Informal Areas R1	R12,797,121	B/Plan registration		R4,300,000	R5,500,000	R2,547,832	R12,347,832
Kokosi Waste Water Treatment Plant (Extended)	R18,656,282	B/Plan registration	R16,583,857	R2,350,000			R2,350,000
Plant (Ext)	R4,045,101	B/Plan registration	R7,594,170	R856,678			R856,678
Kokosi X5 Ring road (Construction)	R3,500,000	B/Plan registration		R2,300,000	R1,050,000	R150,000	R3,500,000
storm water system (phase 3)	R7,669,087	B/Plan registration			R850,000	R3,650,000	R4,500,000
Merafong streetlights F	R2,458,950	B/Plan registration		R2,358,855	R100,000		R2,458,855
Merafong: Construction of new taxi rank (Wedela)	R5,251,504	B/Plan registration				R5,500,000	R5,500,000
	R4,582,500	B/Plan registration			R761,834	R3,753,166	R4,515,000
Merafong: Municipal Disaster Management Centre	R4,874,999	B/Plan registration		R2,100,000	R2,774,999		R4,874,999
	R5,251,504	B/Plan registration		R2,319,964	R2,856,194	R210,000	R5,386,158
Merafong: Loading zones at taxi areas	R2,000,000	B/Plan registration		R1,900,000	R100,000		R2,000,000
ights conversion	R1,813,000	B/Plan registration		R1,813,000			R1,813,000
Blybank Resevoir	R6,500,000	B/Plan registration		R855,000	R5,385,000	R260,000	R6,500,000
: – Khutsong Ext 1,2 & 3	R6,000,000	B/Plan registration		R1,000,000	R4,770,000	R230,000	R6,000,000
Industrial Hive (C/ville) Ext 6	R3,000,000	B/Plan registration		R1,130,000	R1,870,000		R3,000,000
I Waste Landfill Site	R31,400,000	B/Plan registration			R3,000,000	R140,000	R3,140,000
Water Pipeline Fochville	R800,000	B/Plan registration				R800,000	R800,000
Jy Phase 3	R600,000	B/Plan registration				R600,000	R600,000
	R7,500,000	B/Plan registration				R7,500,000	R7,500,000
Upgrading of Existing Storm Water System	R5,000,000	B/Plan registration				R5,000,000	R5,000,000
Kokosi Community Hall	R1,200,000	B/Plan registration				R1,200,000	R1,200,000
	R1,500,000	B/Plan registration				R1,500,000	R1,500,000
	R35,000,000	B/Plan registration				R24,140,522	R24,140,522
dget 2009/2010	R1,743,000	B/Plan registration		R1,743,000	R2,033,320	R2,445,480	R6,221,800
TOTAL COMMITTED R27	R277,664,402		R87,036,908	R43,575,000	R50,833,000	R61,137,000	R268,500,548

Table 2.1.1.11 Performance on Service Delivery Backlogs

		08/09			09/10			10/11	
Project Description	Required	Rudgeted	Actual	Required	Rudgeted	Artual	Pennired	Rudoeted	Artual
Water Backlogs (GKL per month)		200820			nangana	Total and the second se		polygona	
Backlogs to be eliminated (No households not receiving Minimum Standard of Services) (Housing backlogs not included)	19,134	4,000	3,000	15,134	4,000	N/A	11,134	4,000	N/A
Spending on New Infrastructure to eliminate backlogs (R'000)	86,534,440	37,346,575	272,000	82,799,765	26,313,875	N/A	79,065,090	64,590,675	N/A
Spending on Operational Budget (R'000)	2,054,000	2,054,000	1,704,520	2,320,000	2,550,240	N/A	2,505,600	1,871,010	N/A
Total spending to eliminate backlogs (R'000)	88,588,440	39,400,575	1,976,5209	85,119,765	28,864,115	N/A	81,570,690	66,461,685	N/A
Sanitation Backlogs									
Backlogs to be eliminated (No households not receiving Minimum Standard of Services) (Housing backlogs not included)	18,867	3,800	3,000	15,067	3,800	N/A	11,267	3,800	N/A
Spending on New Infrastructure to eliminate backlogs (R'000)	124,218,011	164,700	1,500,000	124,053,311	5,767,000	N/A	118,286,311	5,200,000	N/A
Spending on Operational Budget (R'000)	1,690,000	1,690,000	1,752,000	2,010,000	1,791,400	N/A	2,754,259	2,119,920	N/A
Total spending to eliminate backlogs (R'000)	125,908,011	1,854,700	3,252,000	126,063,311	7,558,400	N/A	121,040,570	7,319,920	N/A
Electricity Backlogs (50KWH per month)									
Backlogs to be eliminated (No households not receiving Minimum Standard of Services)	362	3,887,520	82	405	4,120,771	N/A	2,500	1,000	N/A
(Housing backlogs not included)									
Spending on New Infrastructure to eliminate backlogs (R'000)	55,060,000	19,900,000	18,600,000	58,770,000	43,908,000	N/A	33,150,000	4,700,000	N/A
Spending on Operational Budget (R'000)	8,000,000	2,438,614	2,358,981	8,000,000	2,992,146	N/A	10,000,000	TBC	N/A
Total spending to eliminate backlogs (R'000)	63,060,000	22,338,614	20,958,981	55,340,000	46,900,146	N/A	43,150,000	TBC	N/A
Roads Backlogs									
Backlogs to be eliminated (No households not receiving Minimum Standard of Services)	248,300.00	4,495,448	4,016,532.78	4,495,443.84	3,416,537.32	N/A	386,108,619	160,798,352	N/A
Spending on New Infrastructure to eliminate backlogs (R'000)	257,943,117	107,466,700	4,016,532.78	150,476,417	113,914,702	N/A	401,103,749	167,111,635	N/A
Spending on Operational Budget (R'000)	250,000,000	987,390	1,060,965	265,000,000	1,046,633	N/A	2,293,967	2,548,853	N/A
Total spending to eliminate backlogs (R'000)	507,943,117	108,454,090	504,062.78	415,476,417	114,961,335	N/A	403,397,716	169,660,488	N/A
Refuse Removal Backlogs									
Backlogs to be eliminated (No households not receiving Minimum Standard of Services)	1,384	2,221,643	1,002,458.80	3,708	2,900,694.20	N/A	4,979	4,206,856.80	N/A

2.1.2 COMMUNITY SERVICES

The department Community Services comprises of the following sections:

- Sport, Recreation, Arts, Culture, Heritage, Library Information Services, Parks and Cemeteries
- · Public Safety and Security
- Waste Management

SECTION: SRACH & LIS

The main focus of this section is to provide access to facilities when the need arises from the community. This section also formed a partnership with the mining houses and achieved the following projects:

Harmony Mine

- Upgrading of Elandsrand library and received three computers as a donation;
- Books to the value of R25 000-00 for Fochville, Wedela and Carletonville libraries;
- 17 Computers donated for Kokosi, Wedela, MPCC Khutsong, Welverdiend and Carletonville libraries;

East Driefontein Mine

· Upgrading of East Driefontein Library;

In Parks and Cemeteries Section the following projects were completed, viz:

- New ablution facilities;
- New hothouse:
- · Phase 2 Khutsong cemetery fencing and road;

A total of 8 pauper burials, 26 babies, 7 children and 56 adult indigent burials were concluded through the implementation of the Indigent burial policy of Council.

The maintenance of older community facilities is still a major challenge faced by the section due to financial constraints.

SECTION: PUBLIC SAFETY AND SECURITY

The section maintains a high level of competence and managed to train 23 officials as peace officers, 42 fire fighters trained on high angle 1 rescue, 16 fire fighters trained in fire fighting, 1 & 2, Hazmat and 20 officials in traffic underwent basic firearm training. The Section: Fire and Rescue won the National Toughest Fire Fighter competition and the National Breathing Apparatus Relay.

Even though the Section: Licensing had numerous complaints from the community when the new booking system was implemented, there is a huge improvement, no more long queues and the booking is done on daily basis. A total of 39049 vehicles were registered.

A serious challenge is experienced in the Section: Security which poses a huge risk to Council. However, this challenge can be addressed by the appointment of a Manager: Minimum Information Security Standards. Numerous cases of theft including copper cable, equipment and robbery were reported.

Social crime prevention (CMP) - eight illegal shebeens were closed. Sixteen people were arrested and liquor confiscated. Re-a-kolomaka operation was conducted during which 20 illegals were arrested. School visits were also conducted and drugs were confiscated. Christmas rally was held in Merafong City, during which 5 destitute families were given hampers.

The other challenge faced by the Section: Traffic is the increased number of accidents that happens at night due to drunken driving when the traffic officers are off duty. The possibility of implementing a three shift system is investigated to reduce the number of accidents by night.

SECTION: WASTE MANAGEMENT

Door-to-door household refuse removal service has been increased from 95,3% to 102%. Authorization has been granted by the Department of Agriculture, Conservation and Environment (Northwest DACE) for the construction of a waste transfer station at Fochville. The positive Record of Decision (ROD) was released to that effect. Construction of the transfer station is underway and envisaged to be completed by end of September 2009.

An application for closure and rehabilitation of Fochville landfill site has been approved by the National Department of Water and Environmental Affairs. The project process for implementation of rehabilitation is unfolding.

The process of removal of illegal dumping throughout the Municipality commenced during April 2009 and was completed by end of June 2009 with the cost of R543 950,00 Lack of participation by communities causes the reoccurrence of the illegal dumping. The department embarked on community outreach programme awareness campaign to impart knowledge on waste management.

The street cleansing section of the department displayed high level of commitment and innovation by commencing with street cleansing services between 05h00 and 06h00 in the morning. This is a safe operation because it is off peak hours for traffic and is creating an impressive environmental outlook in the early hours of the day.

SAMWU's strike which started on the 29th of April 2009 and ended on the 8th of May 2009 had a serious impact on service delivery. Only 10% of the total personnel reported for duty and the service delivery of the department was honoured to be hindered. Service providers were appointed to resume with the refuse removal and street cleansing. Cost to the municipality on the contingency plan was R110,352-00. The damage to property (1 x street cleansing trolley and 9 x concrete litter bins) is at cost of R7,800-00.

Temporary storage at the old Andrew Tennant swimming pool in Fochville has been in use, while the process of permitting and construction of Fochville transfer station is in process. The level of positive co-operation by the neighbours of this facility is appreciated. This site will be closed immediately when construction of Fochville transfer station is completed in September 2009.

A serious challenge facing this section is under staffing, lack of professionals in the section as the Manager: Waste Management is the only professional person in the section and will not be able to perform in relation to administrative and operational requirements. This can have a negative impact on service delivery if not given urgent attention.

2.1.3 ECONOMIC DEVELOPMENT & PLANNING

The department comprises of the following sections:

- Spatial Planning & Environmental Management
- Local Economic Development & Tourism
- Housing Administration
- Integrated Development Planning & Performance Management System

SECTION: SPATIAL PLANNING & ENVIRONMENTAL MANAGEMENT

The main responsibilities of the section are to ensure the creation of sustainable human settlements through the integration of social, economic, institutional and physical aspects of land development.

During the year of review a total of 287 complete land-use applications have been received and processed. This constitutes an increase of 56,8% year on year despite the declining trend in the economy. A total of 6 new township establishment applications have been approved by Council in line with the Integrated Planning Principles, creating a total of 7042 new stands.

The table below indicates the respective land uses for the new stands created to give effect to the integration of social, economic, institutional and physical aspects of land development.

Table 2.1.3.1 Respective land uses – new stands created

Town	Land Use	Number of Erven	Extent (ha)
0 1 1 111 111 111		0000	07.66
Carletonville X17	Res 1	2202	87,66
	Res 2	4	16,75
	Public Garage	1	0,6
	Taxi rank	1	1,19
	Community Facility	1	1,35
	Public Open Space	3	5,54
	Commercial	27	10,81
	Educational	1	1,40
	Undetermined	1	1,78
	Street		44,13
	Total	2241	171,21
Carletonville X18	Business 1	1	15,0
	Business 2	1	2,0
	Res 3	1	1,9
	Total	3	18,90
Fochville X3	Res 1	122	11,2777
	Res 2	4	1,4657
	Special for Access	1	1,9943
	Special for Clubhouse	1	0,1209
	Public Open Space	5	0,7547
	Proposed Public Road		0,2002
	Total	133	15,8135
Greenspark X1	Res 1	345	10,23
	Special for crèche	1	0,12
	Special for church	1	0,27
	Public Open Space	2	3,70
	Total	349	14,32
	Res 1	2178	74,68
Kokosi X6	Res 2	3	14,1
	Business 2	2	0,98
	Institutional	5	3,32
	Municipal	3 7	1,7
	Public Open Space	7	1,8
	Total	2198	120
Khutaana Cauth VA	Dog 1	2127	70.04
Khutsong South X4	Res 1	2137	72,24
	Business 1	5	1,1
	Taxi Rank	2	0,18
	Community Facility	6	0,65
	Primary School	3	1,27
	Creche	2	0,20
	Church	3	0,10
	S.A.R	15	2,71
	Pedestrian Wall ay	2	0,18
	Park	1	10,61
	Urban Agriculture	2	51,44
	Sports fields		0,69
	Total	2180	141,37

This section was also successful in improving effective and efficient service delivery through the streamlining of administrative processes to reduce turn-around times on applications. The total turn-around time on all applications, indicated as an average, reduced by 11% during the year, which is a significant improvement in service delivery.

The municipality successfully reviewed its spatial development framework in line with the following criteria: integrated communities, local economic development, the physical, social and economic environment and sustainable development. All applications are evaluated in accordance with the Spatial Development Framework as the guide to sustainable development.

A capital investment framework linked with the spatial development framework ensures that infrastructure investment is prioritized in identified growth areas and prioritized areas to eradicate backlogs.

The Section also successfully implemented phase 4 of the Geographic Information System for Merafong City that gives the section the capability to edit and maintain the GIS internally. The necessary capacity has been created to enable the GIS technician to undertake these activities improving the effectiveness and efficiency of the system.

A Senior Environmental Management Officer was appointed in the newly created Environmental Management Section. Unfortunately the position became vacant in February 2009. During the year the section successfully developed audit protocols on projects in accordance with the RoDs. This section could not fulfill its full responsibilities due to the resignation of the only official in the section.

SECTION: LOCAL ECONOMIC DEVELOPMENT & TOURISM

The LED section plays a pivotal role in creating an enabling environment for business development. The building blocks of the LED strategy includes:

- The understanding of the local economy, its' sectors and resources
- Strategic decisions to promote job creation and the reduction of poverty levels
- Identify competitive advantages
- Implement concepts of value add, multipliers, linkages, complementary of labour, goods and services, through direct, indirect and induced effects on strategic projects.
- Create job opportunities through infrastructure development, e.g. local contracting, sub contracting and preferential procurement

The section successfully reviewed the trends in the local economy informing the reviewed Growth and Development Strategy to focus on the following priority areas:

- The revised Growth and Develop Strategy is a strategic and practical approach towards local economic development in Merafong.
- Developed a strategic policy to promote job creation through infrastructure development on priority projects. This policy forms the basis for requirements included in tenders such as a provision for local content and employment
- The concepts of value add has been thoroughly researched through an economic impact study on the impact on the Khutsong Resettlement project on the local economy. This study was adopted by Council as part of its Growth and Development Strategy.
- A detailed business audit to identify priorities as indicated by the business community.

A dedicated tourism officer was appointed at the end of the previous financial year. This function was thoroughly established during the year of review and a tourism plan was developed and successfully implemented. Good progress has been made to research heritage sites with the potential of tourism attractions. The Heritage Council has issued a draft report that must be further researched in detail. Prioritized heritage sites with tourism potential will ultimately be developed as tourism attractions. The challenge in this regard will be to secure funding for the development of these sites.

The section also developed a tourism brochure highlighting places of interest in the hospitality industry. This document was also launched at the Tourism Indaba in Kwa-Zulu Natal as part of the District Municipality exhibition.

The development of SMMEs remains a priority in the department. Twenty-five (25) SMME capacity building sessions were successfully conducted. The utilization of facilities for SMMEs was reported as a challenge in the previous financial year. The Kokosi Beehive has been fully utilized by 18 SMMEs. Maintenance support was provided to maintain the premises and support was given through branding and marketing of the businesses.

Social and Labour Plan projects has been implemented by the mining houses.

SECTION: HOUSING ADMINISTRATION

The Housing Administration section is responsible for the administration of housing projects that includes beneficiary administration and project conveyancing. The section also administers the rental social housing portfolio of Council.

The municipality was the developer of 12 low cost housing projects at different stages of implementation during the year of review. Three of the projects are at close-off stage and only a few outstanding housing units were not completed due to rejected or untraceable beneficiaries. These cases are being dealt with at an ad-hoc problem solving basis.

The total expenditure on the said housing projects for the year amounts to R111,671,804. The expenditure on the special grant of R105 million for bulk infrastructure amounts to R31,912,625 included in the total housing expenditure. An amount of R222,091,918 was received for housing projects during the year of review.

A total of 1586 beneficiaries were approved during the year of review. The total outstanding beneficiary approvals on current projects is 4094 (total subsidies – total approves).

Good progress has been made during the year to register properties in the names of beneficiaries. A total of 1992 deeds have been submitted for registration. A total of 847 title deeds have been received back from the deeds office for hand over to beneficiaries.

A title deed hand-over ceremony of the different projects was initiated by the Executive Mayor during April 2009 and beneficiaries have been collecting their title deeds from the administration at a steady rate.

With regard to the social housing rental stock, a detailed audit was done on the waiting list. An electronic waiting list and approval system have been developed by the IT section to ensure improved control environment.

SECTION: IDP / PMS

The 3rd review of the IDP 2006-2011 was successfully completed on time in accordance with the process plan to inform the 09/10 budget. The main achievements in this process was the internal analysis and services backlogs in accordance with the consolidated infrastructure plans (CIP) and the alignment of the data with the latest community survey (Stats, S.A data). This resulted in a shift in planning goals in accordance with realistic data.

The IDP was also successfully package in accordance with the new DLG guidelines and key performance areas. The implementation of the IDP and prioritization of service delivery areas for improved service delivery, was reviewed a strategic session and the strategic plans is included in the IDP as the strategic planning tool for the municipality.

The PMS framework was also reviewed and good progress has been made to implement the electronic performance management system. Many challenges were experienced during the implementation of the system to fully align the organizational and departmental performance plans to define indicators and targets that could be aligned to reliable data sources.

It was soon realized that for the year under review, a parallel system between the manual paper driven system and the electronic PMS had to be run. This was necessary to establish a good baseline for the full implementation of the ePMS for the 09/10.

The performance and development priorities as approved in the IDP, budget and adjustment budget is detailed in table 2.2.

2.1.4 DEPARTMENT OF CHIEF OPERATIONS OFFICER

The department of the Chief Operation Officer is constituted by the following sections

- Programme Management Office
- Legal and Secretariat
- Human Capital (incl Industrial Relations & Employment Equity)
- Corporate Communications
- Political Support

Information and Knowledge Management

The PMO office has been instrumental in coordinating and quality checks on the submission of parliamentary questions, provincial and district reports, SALGA returns, DPLG returns, Municipal Demarcation Boards, responses from the municipality to the community, etc. The PMO office served as a one stop shop for information enquiries.

Performance Management / Project Tracking

In the year under review the PMO office has been able to track performance of 96 capital and operational projects in addition to 13 Mayoral Special Projects, in the municipality against their expenditure. In total there are 109 projects in the municipality for the year under review. A detailed description of the projects is given in Chapter 5. The general assessment and analysis on projects is that although in some instances procurement processes seemed to delay the projects, the municipality implemented most of the planned projects for the financial year contract under review. It has been a tedious exercise for project owners to start updating the status of their projects when the system of tracking was developed, but it is now accepted and working very well. The next process that the PMO envisages embarking on is the physical verification of progress on project versus the reported.

Vendor and Contract Management

The PMO office is playing a co-ordinating role between the project owners and legal section in ensuring that all appointed service providers to the municipality sign contracts and project charters are developed although due to capacity problems it's still a challenge for PMO to assist sections in the drawing up of charters, it is work in progress. There is a contract register developed and updated in case of a new appointed company. This register, in the future, will also allow project owners to assess and evaluate the work done by contract holders to ensure that contractors carry their work as efficient as possible.

Management and Strategic Support

In its' strive to offer program and project management support, PMO has co-ordinated the strategic planning for the municipality in the financial year under review. This includes sourcing professional facilitators, booking of venue and assisting in development of a final Municipal Strategic Plan document. The PMO office co-ordinates internal MANCO meetings from the dates and schedules to developing agendas.

2.1.5 FINANCE

The department comprises of the following sections:

- Budget & Treasury
- Expenditure
- Income
- Credit Control & Client Services
- Supply Chain
- Information Communication and Technology Section

The performance highlights of this department include the following:

Effective Meter Reading

The relationship between the municipality and the contractor has been excellent over the years and this has translated into a significant reduction in complaints on meters read and overall improvement in the billing process.

A more user friendly statement of account has been introduced.

Implementation of the Property Rates Act

The Rating Act was implemented on 1 July 2008 and the public participation process as required in the Act was adhered to. The highlight of the implementation was when Council received affirmation from sectors such as the Agricultural Forum to implement and charge property tax as required by the Act. Rebates and exemptions were given to qualifying ratepayers.

Council experienced resistance from the community during the implementation process. Various community meetings were held to address the fears of the community. The implementation was painful for certain members of the community.

This was successful as depicted in the payment level of Assessment rates of 96.84% for the 2008/2009 financial year.

Credit Control

Various actions were put in place to ensure that council collect the revenue owned to council.

The unstable situation in Khutsong since Merafong was transferred to North-West had deteriorated. This had spilled over to other areas. The demarcation issue had resulted in that the pay points in Khutsong were burnt down and payment levels had dropped to an all time low in this area. Subsequent to this, the pay point in Kokosi was also burnt down.

Council had appointed debt collecting Service providers to collect all outstanding Debt.

Integration of BIQ and Conlog was established to enable debt collection through the sale of pre-paid electricity as approved in Council's Credit Control Policy.

Council appointed third party vendors to ensure 24 hour vending of pre-paid electricity.

These actions were successful and council's payment levels have increased from an 85.68% in 2007/2008 to 87.66% in 2008/2009.

Indigent Management

A verification committee was appointed and through the assistance of the ward committee indigents were identified.

Services to Indigents were restricted to remain within the limits of the subsidy.

Asset Management

Council appointed a service provider to verify value and compile an infrastructure asset register as required by GRAP 17. This is a multi-year project that will be completed in the 2009/2010 financial year.

Council had purified Council's movable Asset Register and implements all Accounting Standards related to GRAP 17 (Moveable Assets).

Conversion and implementation of applicable GRAP standards

All effective GRAP standards except GRAP 17 was fully implemented.

Implementation of an ICT strategy

Implementation of the following activities, IT Policy, Microsoft Business Application compliance, software security and physical security in the server room, was rolled out during the financial year. Network infrastructure was upgraded.

The following table indicates the project performance on all projects identified in the IDP.

2.2 PERFORMANCE ON DEVELOPMENTAL PRIORITIES IDENTIFIED IN THE IDP

PERIOD: JULY 2008 - JUNE 2009

KPA1: INFRASTRUCTURE DEVELOPMENT AND SERVICE DELIVERY

		NFAL: INF	NFAL: INFRASTRUCTURE DEVELOPMENT AND SERVICE DELIVERY	U SEKVICE DELIVERI			
			HOUSING AND ADMINISTRATION	NO			
Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
Khutsong South Ext 1,2 & 3 Phase 1 (1500 units) Project Nr : B07010011	1500 stands to be serviced by 30 June 2009	Implementation Phase 1500 stands serviced	 Implementation Phase Water and Sewer services installation 100% completed 	None	Not applicable	R40,314,936.00	R24,243,977.95
Khutsong South Ext 1,2 & 3 Phase 2 (4000 units) Project Nr: B07010012 Vote Nr: P10575	2000 stands to be serviced by 30 June 2009	Implementation Phase 2000 stands serviced	 Implementation Phase Services installation: Water: 100% completed Sewer: 100% completed (in respect of planned) 	None	Not applicable	R41 756 000.00	R19,311,090.00
Khutsong South Ext 1,2 & 3 (Ad hoc) Bulk Services	Installation of bulk services		performance) Water services 100% completed in respect of 1500 stands Sewer services 50 % completed in respect of 4000 stands (multiyear project)	None	Not applicable	R48,383,369.00	R27,552,117.35

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
•				performance	:		
Kokosi Ext. 2 Housing (200 units) Project Nr: B04020001	100 Top structures to be completed by 30 June 2009	 Implementation phase Provision of 100 housing units 	 Implementation Phase 26 Top Structures completed for 08/09 financial year 	26% variance under planned performance. Contractor cannot fulfill	Revised cost structure approved. Appointed Contractor appointed to complete 20	R1,290,000	R220,038.80
Vote Nr: P10570				contractual obligation	approved units. Targeted beneficiary administration on 54 outstanding.		
Kokosi Ext. 5 Housing	500 Top structures to be	 Implementation phase 	 Implementation Phase 	None	Not applicable	R25,416,220.00	R16,307,932.47
Phase 1 (785 units)	completed by 30 June 2009	 Provision of 500 housing units 	 615 foundations completed 				
Project Nr: B05070006 Vote Nr: P10573			• 607 wall plates				
			• 539 roof heights				
			• 519 completed top structures — occupied with happy letters				
Kokosi Ext. 5 Phase 2 (175 units)	175 Top Structures to be completed by 30 June	Implementation Phase	 Implementation Phase 	Unforeseen delays experienced with	Revised program to complete project	R5,019,339.71	R231,014.71
Project Nr: B05070005 Vote Nr: P10574	2009	 Provision of 175 housing units 	 Revised layout plan received end November 2008. 	revised lay-out plan	within planned time frame		
			 75 foundations completed 				
			• 55 top structures completed				

Actual expenditure (R)	R11,521,822.89	R3,873,790.07	R18,636.82	R667,317.26
(R) Actual			00:	00:
Budget (R9,000,000.00	R3,000,000.00	R319,290.00	R4,412,860.00
Improvement plan where applicable	Program approved: Monitored by Consultant	Consultant instructed to speed up delivery of contractors	Overriding of the beneficiary administration system of Province	Will depend on construction program of contractor after appointment
Variance with planned performance	Delay in the approval of the SG plan experienced. May result in negative cash flow due to unsettled claims from NWDLG &H		Serious delays experienced with beneficiary administration, applicants failing deed searches.	Planned performance to be adjusted to servicing of stands
Actual Performance Achieved	 The following planning phases have been completed: EIA, Geotech, Preliminary layout plan Services installation: Water: 70% completed Sewer: 65% completed	 Implementation Phase 74 top structures completed 	 Implementation Phase Contractor on site 	 Implementation Phase The following planning phase have been completed: EIA, Geotech, Preliminary layout plan Contractor appointed — not yet on site
Key Performance Indicator	 Implementation Phase 2138 stands serviced 	Implementation PhaseProvision of 179 housing units	 Implementation phase Provision of 8 housing units 	 Implementation phase 180 stands serviced
Planned performance & measurement target	2138 stands to be serviced by 30 June 2009	179 Top structures to be completed by 30 June 2009	8 Top structures to be completed by 30 June 2009	180 stands to be serviced by 30 June 2009
Projects/Programs per development objective	Kokosi Ext 6 (2138 units) Project Nr: B07100014 Vote Nr: P10579	Wedela Ext. Phase 2 (362 units) Project Nr: B07010013 Vote Nr: P10572	Wedela 89 DDIS (89 units) Project Nr: B05090002 Vote Nr: P10576	Greenspark Ext 1 (340 units) Project Nr: B05070004 Vote Nr: P10578

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
Kokosi Ext. 1 & 3 (53 Units) Project Nr: B96040010 Vote Nr: P10551	10 Top structures to be completed by 30 June 2009	Project closure to complete the project	 Targeted beneficiary administration to resolve outstanding approvals 10 Approvals received Conveyancing — 14 properties registered 4 Top Structures Completed 	%09	Targeted beneficiary administration Revised cost breakdown to include escalation Revise construction program for newly approved subsidies	Roll over Project-Not budgeted for 08/09. Sufficient funds on the project available.	R2,200,433.98
Greenspark Ext. (138 units) Project Nr: B04020005 Vote Nr: P10553	 Project planned to be closed 07/08. Not originally planned for 08/09. 	Implementation phase Construction of top structures Project closure to complete the project	 Implementation Phase 42 Top Structures completed 	Completion of project 08/09 financial year	Remaining 8 top structures to be completed in accordance with revised program.	Roll over Project-Not budgeted for 08/09. Sufficient funds on project available.	R163,119.34
Blybank (563 units) Project Nr: G9803315 Vote Nr: P10665	 Project planned to be closed 07/08 Not originally planned for 08/09 	Project closure to complete the project	36 Top structures completed		Project to be closed off.	Roll over project-Not budgeted for 08/09. Sufficient funds on the project available.	R836,679.00

KPA 1: INFRASTRUCTURE DEVELOPMENT AND SERVICE DELIVERY

NATER AND SANITATION

Projects/Programs ner	Planned nerformance	Kev Performance	Actual Performance Achieved	Variance with	Improvement nlan	Rudget (R)	Actual exnenditure
development objective	& measurement target	Indicator		planned performance	where applicable		(R)
Replacement Old Meters with prepaid water meters	30 June 2009	Prepaid water meters installed	%0	Project on hold due to court case of Johannesburg Water	None	R2,000,000	RO
C/ville Ext 9 Bulk Pipeline	30 June 2009	Bulk pipeline installed	%01	None	Quotation phase	R400,000	Roll over 09/10
Replacement of Blybank Reticulation	30 June 2009	Blybank reticulation replaced	%01	None	None	R500,000	R50,186.48
Ground water investigation	30 June 2009	Ground water investigation	Project frozen	N/A	N/A	R180,000	RO
Water borne toilets X99 (roll over project)	Project planned to be completed 07/08. Not originally planned 08/09	Waterborne toilets X99	Project implementation	100%	Revised program	Roll over project. Not budgeted for 08/09. Sufficient funds on project available	R282,626
Sanitation Rural Phase 2 (Roll over project)	Project planned to be completed 07/08. Not originally planned 08/09	Sanitation Rural Phase 2	Project implementation	100%	Revised program	R0l over project. Not budgeted for 08/09. Sufficient funds on project available	R5,407.90

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
Water Loss Management (Roll over project)	Project planned to be completed 07/08. Not originally planned 08/09	Reduction in Water Loss	Business plan for MIG funding not approved	100%	Application for funding through business plan in 09/10	RO No MIG funding approved for budget	R262,855.25
Kokosi X99 Bucket Eradication over project)	Project planned to be completed 07/08. Not originally planned 08/09	Bucket eradication	Project implementation	100%	Revised program	Roll over project. Not budgeted for 08/09. Sufficient funds on project available	R212,867.20

		W	<i>N</i> ater and Sanitation — water care works	ARE WORKS			
Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	(R) Actual expenditure (R)
Khutsong WwP (692)	30 June 2009	WwP provided	%86	None	None	R9,045,000	R7,864,004.82
Kokosi WwP (682)	30 June 2009	WwP provided	85%	None	None	R14,045,101	R13,958,154.99

	(R) Actual expenditure (R)	R2,435,068.11
	Budget (R)	R2,495,448
	Improvement plan where applicable	N/A
TORMWATER	Variance with planned performance	Project on schedule N/A
CIVIL ENGINEERING — ROADS AND STORMWATER	Actual Performance Achieved	Project completed. Awaiting retention period of six (6) months
)	Key Performance Indicator	Access roads built
	Planned performance & measurement target	30 June 2009
	Projects/Programs per development objective	Greenspark access road (Roll over project) (648)

			CIVIL ENGINEERING — PUBLIC WORKS	VORKS			
Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
Construction of lifts (head quarters)	30 June 2009	Lifts constructed	Tender closed on 24/04/09. Awaiting tender adjudication	N/A	Revised program	R650,000	RO
Office accommodation	30 June 2009	Office accommodation provided	Competed	N/A	N/A	R285,000	R165,660.25

INFRASTRUCTURE SERVICES

ELECTRICAL ENGINEERING

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
Bulk supply C/ville (537)	30 June 2009	Bulk electricity supplied	Design stage	Contractor to be appointed March 2009	N/A	R10,000,000	R1,342,802.30
Bulk supply F/ville (538)	30 June 2008	Bulk electricity supplied	35% - Construction stage	N/A	N/A	R20,000,000	R19,692,928.67
Standby generator – Head Office	30 June 2009	Standby generator installed	15% - Awaiting tender adjudication	85%	Tender adjudication	R800,000	RO

		Π	I
	Actual expenditure (R)	R16,500.00	RO
	Budget (R)	R 5 873 291, 00	R570,000
	Improvement plan where applicable	Applied for closure and environmental authorization	Tender re- advertisement
NASTE MANAGEMENT	Variance with planned performance	100%	100%
HEALTH AND ENVIRONMENT SERVICES — WASTE MANAGEMENT	Actual Performance Achieved	%0	%0
HEALTH	Key Performance Indicator	Landfill site rehabilitated and transfer station constructed	Drop-off centre constructed
	Planned performance & measurement target	30 June 2009	30 June 2009
	Projects/Programs per development objective	(b) Construction of transfer station (ph 2) Fochville Projects (a) & (b) are known as Fochville landfill site (one project)	(c) Construction of drop-off centre — Wedela (Roll over

R830,326.88

Roll over project. Not budgeted for 08/09. Sufficient funds on

Revised program

100%

Planning phase completed

Rooipoort landfill site cell development

Project planned to be completed 07/08. Not

project) Rooipoort Landfill site originally planned 08/09

project available

	Improvement plan Budget (R) Actual expenditure where applicable (R)	N/A R250,000.00 R200,000.00	Contractor on site R420,000.00 R15,000.00	Project to be R1,500,000.00 R750,000.00 motivated by PMU	Construction in R413,590.00 R291,400.55 process EPWP	N/A R1,279,070.00 R900,807.90
	Variance with planned performance	N/A	2%	50% III	20% C	N/A
PARKS & CEMETERIES	Actual Performance Achieved	100%	95%	20%	%08	100%
	Key Performance Indicator	Nursery ablution provided	Nursery Hot House provided	Cemetery fencing provided	Wedela Cemetery upgraded	Khutsong South Cemetery extended
	Planned performance & measurement target	30 June 2009 Project to be completed	30 June 2009	30 June 2009	30 June 2009	30 June 2009 Project to be completed
	Projects/Programs per development objective	Nursery Ablution	Nursery Hot House	Fencing West Wits Cemetery	Upgrading Wedela Cemetery P679	Khutsong South Cemetery (Phase 2) P645

		SPORT, R	SPORT, RECREATION, ARTS & CULTURE, HERITAGE & LIBRARIES	RITAGE & LIBRARIES			
Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
Batswaneng Stadium/ Khutsong South (Roll over) P600	30 June 2009	Stadium built	%08	20%	Top up of R1,500,000 has been allocated from insurance payout	R1,588,442	R1,025,064.82
Upgrading Welverdiend Sport Facilities	30 June 2009 Appointment of service provider	Sports field upgraded	%0	100%	Quotes invited	R220,000	RO
Khutsong Library P608	30 June 2009 Appointment of Contractor	Khutsong Library re-built	10%	%06	N/A	R1,000,000	R442,894.74
Greenspark Library P610	30 June 2009 Appointment of Contractor	Greenspark Library built	10%	%06	N/A	R1,000,000	RO
Blybank Library P609	30 June 2009 Appointment of Contractor	Blybank Library built	10%	%06	N/A	R1,000,000	R1,768

Projects/Programs per development objective Remasurement target Revised program Actual Performance Achieved Variance with planned development plan Improvement plan Budget (R) Carletonville Sport Complex Project planned to be originally planned 08/09 Carletonville Sport Complex (Phase 2) Project implementation 100% Revised program ROII over project. (Phase 2) (roll over project) completed 07/08. Not originally planned 08/09 Complex (Phase 2) Roll over project. Not budgeted for funds on project.		I.
Planned performanceKey PerformanceActual Performance AchievedVariance with planImprovement planBudget& measurement targetIndicatorplannedwhere applicable performanceProject planned to be complex (Phase 2)Carletonville SportProject implementation100%Revised programoriginally planned 08/09Complex (Phase 2)Roll over project implementationNot budgeted 08/09. Suffice funds on program		R623,310.32
Planned performance Key Performance Actual Performance Achieved Variance with planned Indicator Reasurement target Indicator Indicator planned Project planned to be completed 07/08. Not originally planned 08/09 Carletonville Sport Project implementation 100% Respector		Roll over project. Not budgeted for 08/09. Sufficient funds on project
Planned performance Key Performance Actual Performance Achieved & measurement target Indicator Project planned to be completed 07/08. Not originally planned 08/09 Carletonville Sport Project implementation Actual Performance Achieved Actual Performance Achieved Indicator Project implementation 10 11 11 11 11 11 11 11 11 1	Improvement plan where applicable	Revised program
Rey Performance & measurement target Indicator Indicator Project planned to be Carletonville Sport Complex (Phase 2) originally planned 08/09	Variance with planned performance	100%
Reasurement target & measurement target Project planned to be completed 07/08. Not originally planned 08/09	Actual Performance Achieved	Project implementation
	Key Performance Indicator	Carletonville Sport Complex (Phase 2)
Projects/Programs per development objective Carletonville Sport Complex (Phase 2) (roll over project)	Planned performance & measurement target	
	Projects/Programs per development objective	Carletonville Sport Complex (Phase 2) (roll over project)

	(R) Actual expenditure (R)	R927,810.66
	Budget (R)	R1,000,000
	Improvement plan where applicable	N/A
	Variance with planned performance	Project completed before target date
TOWN PLANNING	Actual Performance Achieved	Study completed — September 2008
	Key Performance Indicator	Geotech studies
	Planned performance & measurement target	30 June 2009
	Projects/Programs per development objective	Welverdiend & Other areas 30 June 2009 - Geotech

ū
_
-
ட
0
_
_
_
=
lefta
_
د
_
_
$\overline{}$
$\overline{}$
${}^{\circ}$
_
0
$\overline{}$
ള
$\overline{}$
$\overline{}$
$\overline{}$
띮
띮
띮
띮
SAL ES
띮
SAL ES
SAL ES
SAL ES
: LOCAL EC
: LOCAL EC
SAL ES
2: LOCAL ECO
2: LOCAL ECO
PA 2: LOCAL ECO
: LOCAL EC

_		۹
۳	ī	2
ı	ī	ī
ь		5
2	Ξ	3
	L	
6	5	ì
		1
		ī
E		5
	ī	i
-	3	١
C	Ę)
Е		3
≥	Ξ	3
c	5	5
ь	ŧ	4
Ξ	3	₹
5	7	4
۹		2
н		4
		ı
-		4
e	G	ì
Ξ	Ė	i
-	i	H
	í	4

Projects/Programs per	Planned performance	Key Performance	Actual Performance Achieved	Variance with	Improvement plan	Budget (R)	Actual expenditure
development objective	& measurement target	Indicator		planned performance	where applicable		(R)
Informal Trade facilities (roll over project)	30 June 2009	Informal trade facilities provided	100%	N/A		R500,650.00	R262,850.48
Feasibility studies (roll over 30 June 2009 project)	30 June 2009	Feasibility study undertaken	100%	N/A		R288,816	R288,815.79
Concor Business Hive	30 June 2009	Concor business hive provided	%0		Maintenance budget in the 09/10 financial year to be utilized	R500,000	RO


KPA3: FINANCE

RE-BUILD KOKOSI PAY POINTS

(R) Actual expenditure (R)	RO
Budget (R)	R921,053 (total cost to damages on schedule = R1,607,108)
Improvement plan where applicable	Weekly follow-ups with insurance by Treasury
Variance with planned performance	100% (No movement – claim not yet finalized by insurers)
Actual Performance Achieved	Still awaiting finalization of Insurance Claim
Key Performance Indicator	Re-building of burned down Kokosi Pay points
Planned performance & measurement target	30 June 2009
Projects/Programs per development objective	Kokosi

	TOTAL CAPITAL EXPENDITURE	RE	
SECTION	2007/2008	MID-YEAR 2008/2009	2008/2009
Housing	R21,657,872.45	R28,147,682.75	R107,147,970.64
Water and Sanitation	R7,135,477.15	R151,902.73	R813,942.83
Water and Sanitation (Water Care Works)	R20,293,701.65	R9,034,284.02	R21,822,159.81
Civil Engineering (Roads and Storm Water)	R1,685,583.67	R2,427,316.11	R2,435,068.11
Civil Engineering (Public Works)	R257,823.29	R35,589.66	R165,660.25
Electrical Engineering	R12,413,820.57	R7,799,201.58	R21,035,730.97
Waste Management	R394,821.34	R16,500.00	R1,892,495.32
Health and Environment (Home Based Care Centres, Shelters & Support)	R90,789.30	RO	RO
Parks and Cemeteries	R149,250.00	R30,574.84	R2,157,208.45
Sport Recreation, Arts & Culture, Heritage & Libraries	R8,041,664.93	R1,404,249.89	R2,093,037.88
Town Planning	RO	RO	R927,810.66
Local Economic Development	R426,602.96	R1,445,671.00	R551,666.27
TOTAL	R72,547,407.31	R50,492,972.58	R161,042,751.20

BUDGET VS EXPENDITURE



YEAR ENDING:

June 2009

NAME OF MUNICIPALITY: Merafong City Local Municipality

PERFORMANCE ON NATIONAL GENERAL KPI'S IDENTIFIED IN THE IDP

Key Performance Indicator	Name Projects per Development Objective	Planned Performance and Measurable Target	Actual Performance Achieved (2007/2008)	Actual Performance Achieved (2008/2009)	Variance with Planned Performance
The percentage of households with access to basic level of services	Basic level of service	100% access to basic level of services			
Water	Water	100%	100%	100% Proclaimed areas 6,02%Informal and rural areas	None
Sanitation	Sanitation	100%	97%	97% Proclaimed areas 6,02% Informal and rural areas	3%
Electricity	Electricity	100% to formalized household		%16	3%
Sold waste removal	Solid waste removal	100%	95,3%	100%	
The percentage of households earning less than R1 500 per month with access to free basic services	- Indigent free basic services - Formal indigent households	100% free basic services to registered & verified Indigents		4838 receiving subsidy allocations (figure changes as per indigent verification & regular update)	New applications / De- registrations on verifications
Water	Water	100%	100%	100% of formalized areas	
Sanitation	Sanitation	100%	100% (only to formalized households)	100% of formalized areas	
Electricity	Electricity	100%	100% (only to formalized households)	100% of formalized areas	
Sold waste removal	Solid waste removal	100%	86%	100% of formalized areas	

_
4
ш
_
-
_
ш
ப
—
_
_
ч.
_
_
ઍ
_
_
_
_
=
•
-
_
\sim
_
-
_
${f \circ}$
_
_
Œ
_
_
_
LL_
_
$\overline{\mathbf{c}}$
•
_
_
Δ_
~

		·			
Financial Viability	Budget	Planned	Actual 2007/2008	Actual 2008/2009	Variance
The percentage of a municipality's capital budget actually spent on capital projects identified for a particular financial year in terms of the municipality's integrated development plan	Capex R 225 640 004	100%		R 136 735 919 Council converted housing projects to GRAP 17. This has resulted in that project expenditure to the value of R35 Million was transferred to operating expenditure. The budget cannot be transferred.	53,49%
		Ξ	FINANCIAL VIABILITY		
1. Bank Balances	-R5 000 000	-R5 000 000	R14,677,461	R115 865 252	+R120 865 252
2. Investments	R50 000 000	R50 000 000	R52,025,742	R201 940 374	+R150 940 374
3. Outstanding debtors to revenue	635 days	635 days	435 days	674 days	-39 days
4. Creditor payments	30 days	30 days	30 days	30 days	ı
5. Credit rating	Not rated	Not planned	Not applicable	Not applicable	Not applicable
6. External loans	R118 833 780	R118 833 780	R117,003,881	R117 298 157	+R1 535 623
7. Aggregate of bad debts	R296 497 983	R296 497 983	R237,531,958	R304 703 088	-R8 205 105
8. Improvement of debt coverage	As budgeted	As planned	As planned	As planned	
9. Reduction of outstanding service debtors	+16%	+16%	N/A	+17.74%	-1.74%
10. Improvement of cost coverage	Not applicable		N/A		

Ľ			
þ			
Ŀ			
e	2	Ξ	
ľ	4	١	
ľ	3	ĺ	2
ŀ		1	
Ē	ì		ŕ
þ	į		
L	i		
C	3		2
6			
þ	ē	i	
Ŀ			
E			
ŀ		i	
ŀ	ì		ŕ
١			į
Ġ			
þ	i	Ċ	
þ	Ě		9
ŀ	ì		ŕ
	-	-	_

Number of jobs created through municipality's local economic development initiatives including capital projects	Job creation	Jobs to be created - 583	Jobs created - 552	31
- Short term employment	400			
- Long term employment	183			

KPA 4: MUNICIPAL TRANSFORMATION & ORGANISATIONAL DEVELOPMENT

HUMAN RESOURCES

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
The number of people from employment equity targets groups employed in the three highest levels of management in compliance with a municipality's approved employment equity plan.	Equity Employment	Equity Employment	13 Black males 14 white males 1 Indian male 3 black females 1 white female	N/A	N/A		
The percentage of a municipality's budget actually spent on implementing its workplace skills plan.	4 People attending traffic officer	4 people attending traffic officer	4 people trained	None	N/A		

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	15 People attending Intro to Occupational Health & Safety	People attending Intro to Occupational Health & Safety	15 people trained	None	N/A	R20 520.00	R20 520.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	15 People attending Hazard Identification & Risk Assessment	15 People attending Hazard Identification & Risk Assessment	15 people trained	None	N/A	R23 940.00	R23 940.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	15 People attending Advanced Occupational Health & Safety	15 People attending Advanced Occupational Health & Safety	15 people trained	None	N/A	R22 230.00	R22 230.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	2 People attending Record Management	2 People attending Record Management	2 people trained	None	N/A	R11390.72	R11390.72
The percentage of a municipality's budget actually spent on imple-menting its workplace skills plan. Skills development	5 People attending LED	5 People attending LED	5 People trained	None	N/A	Funded by DBSA	Funded by DBSA

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
The percentage of a municipality's budge t actually spent on implementing its workplace skills plan. Skills development	5 People attending Policy Making	5 People attending Policy Making	5 trained	None	N/A	Funded by DBSA	Funded by DBSA
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	10 People attending Intro to Project Management	10 People attending Intro to Project Management	10 trained	None	N/A	Funded by DBSA	Funded by DBSA
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	6 People attending HR Management	6 People attending HR Management	6 people trained	None	N/A	R25 200.00	R25 200.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	6 People attending Local Performance Management	6 attended Performance management	6 people trained	None	N/A	R 16900.00	R16900.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	4 People attending Intro Project Management	4 attended Intro Project Management	4 People trained	None	N/A	Funded by DBSA	Funded by DBSA

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
				performance			
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	4 People attending Advanced Project Management	4 attended Advanced Project Management	4 People trained	None	N/A	Funded by DBSA	Funded by DBSA
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	8 people CS3 Course Photo Shop1	8 people CS3 Course Photo Shop 1	8 trained	попе	N/A	R33,550.00	R33,550.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	8 people CS3 Course Photo Shop2	8 people CS3 Course	8 trained	попе	N/A	R33,550.00	R33,550.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	8 people CS3 Course Illustrated	8 people CS3 Course	8 trained	none	N/A	R33,550.00	R33,550.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	8 people CS3 Course In design course	8 people CS3 Course	8 trained	none	N/A	R33,550.00	R33,550.00

Projects/Programs ner	Planned nerformance	Kev Performance	Actual Performance	Variance with	Improvement plan	Rudoet (R)	Actual exnenditure
development objective	& measurement target	Indicator	Achieved	planned	where applicable		(R)
The percentage of a municipality's	4 people attended	4 people attended	4 trained	none	N/A	R15,561.00	R15,561.00
budget actually spent on imple-	Water and Treatment	Water treatment					
menting its workplace skills plan.	training	training					
Skills development							
The percentage of a municipality's	4 People attending	4 attended	4 Trained	none	N/A	R16,900	R16,900
budget actually spent on imple-	Local Transformation	Transformation					
menting its workplace skills plan.	Management	Management					
 Skills development 							
The percentage of a municipality's	15 people attending	15 people attended	15 trained	none	N/A	R24,50.00	R24,750.00
budget actually spent on imple-	report writing training	report writing training					
menting its workplace skills plan.							
 Skills development 							
The percentage of a municipality's	15 people attended	14 attended minute	14 trained	1	To make sure all the	R24,750.00	R24,750.00
budget actually spent on imple-	minute taking course	taking course			people are available		
menting its workplace skills plan.					for the date scheduled		
 Skills development 					for training		
The percentage of a municipality's	19 People attending	19 people attended	19 trained	1	To make sure all the	R34,200.00	R34,200.00
budget actually spent on imple-	Train the Trainer	Train the Trainer			people are available		
menting its workplace skills plan.					for the date scheduled		
Skills development					for training		
The percentage of a municipality's	2 People attended	2 Attended	2 trained	None	N/A	R7,600	R7,600
budget actually spent on imple-	Conducting an audit						
menting its workplace skills plan.	from cradle to grave						
Skills development							

Projects/Programs per development objective	Planned performance & measurement target	Key Performance Indicator	Actual Performance Achieved	Variance with planned performance	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
The percentage of a municipality's budget actually spent on implementing its workplace skills plan.	3 People attended Effective Report Writing	3 Attended	3 Trained	None	N/A	R9,000	R9,000
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	2 People attended Audit for non auditors	2 people attended	2 People trained	None	N/A	R8,640	R8,640
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	20 People to attend Fire Arm Training	20 People attended fire arm training	20 Trained in fire arm training	None	N/A	R23,894.40	R23 894.40
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	4 People to attend IDP Training	4 People attended	4 People trained in IDP	None	NA	R16,000.00	R16,000.00
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	20 people to attend customer care training	20 people attended costumer care training	15 people trained in customer care	5 people didn't attend	To make sure that the Managers/Supervisors release people for the training.	Funded by DBSA	Funded by DBSA
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	6 People to attend Protocol & Etiquette training	6 People attended Protocol & Etiquette	6 People attended Protocol and Etiquette	None	N/A	Funded by Southern District Municipality	Funded by Southern District Municipality
The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	80 people were suppose to attend customer care training	80 people attended customer care training	73 people trained in customer care	7 people didn't attend customer care training	To make sure that the Managers/Supervisors release people for the training.	Funded by DBSA	Funded by DBSA

Actual expenditure (R)	R16,900	Funded by DBSA	R56,000	R45,000	Funded by DBSA
Budget (R)	R16,900	Funded by DBSA	R56,000	R45,000	Funded by DBSA
Improvement plan where applicable	N/A	To make sure that the Managers / Supervisors release people for the training. To ensure communication flow.	N/A	N/A	To make sure that all the trainings are co- ordinate from Skills Development and Training Office. To make sure that the relevant people are available to attend
Variance with planned performance	None	20 people didn't attend the customer care training	None	попе	Only 3 Training Committee Members attended Training
Actual Performance Achieved	4 people trained in project management	20 people trained in customer care	4 People trained	3 People were trained	12 People were trained
Key Performance Indicator	4 people attended project management training	40 attended customer care training	4 attended Training in Certificate in Municipal Governance	3 Attended training in Executive Leadership Development Management Program	12 Attended training
Planned performance & measurement target	4 People were suppose to attend Project Management	40 People were suppose to attend the customer care training	4 People were suppose to attend the Certificate in Municipal Governance training	3 People were suppose to attend Executive Leadership Development Management Program	Training Committee (10) were suppose to attend Basic Policy Principle
Projects/Programs per development objective	The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development	The percentage of a municipality's budget actually spent on implementing its workplace skills plan. Skills development

Projects/Programs per development objective	Planned performance &	Key Performance Indicator	Actual Performance Achieved	Variance with planned	Improvement plan where applicable	Budget (R)	Actual expenditure (R)
The percentage of a municipality's budget actually spent on implementing its workplace skills plan.	3 People to attend Payroll Training	3 People attended Payroll Training	3 People were trained	None	N/A	R9,000	R9,000

OF PEOPLE TRAINED	2008/2009	350
NUMBER O	2007/2008	59

REMEDIES TO IMPROVE MUNICIPAL PERFORMANCE

Despite the fact that the spending on the capital budget and projects have increased by 22%, year-on-year, the streamlining of procurement processes have been identified as a remedy to improve municipal performance on project expenditure.

OTHER COMMENTS ON PERFORMANCE MANAGEMENT:

An electronic performance management system was procured and implemented during the year. The optimization of the system will improve performance management and reporting in the municipality to ensure an efficient and effective performance management system.

INFORMAL HOUSEHOLDS

- 1) Water is provided free in all informal households through 200m radius standpipes (16 038 households) NB:
- 2) Solid waste removal is rendered free to informal households through communal dumping skips (16 038 households).
- 3) Public lightening is provided free through high mast lights (16 038 households).
- 4) Households sanitation and electricity will be provided once 27 326 informal households have been relocated to formalized areas.